CIVIL AIM CONSULTANTS & ENGINEERS

(Building Geo-Tech & Highway Materials Testing Laboratory)

An ISO 9001-2015 Certified Company
NABL Accredited As Per ISO/IEC 17025:2017 Laboratory

Name of Work : Providing Additional works to Nagenahalli Govt. School in Chowdeshwari ward no-02 of Yelahanka Sub Division, BBMP, Bangalore.

Name of Client	:	**Executive Engineer,** Yelahanka Division, BBMP, Bangalore.
Contractor/Agency	:	**Sri. G Venkate Gowda,** Contractor, Bangalore.
Total Bill Amount	:	Rs.39.47Lakhs
Date of Inspection	:	23.10.2023
Status of Bill	:	1st & Final Bill
In the Presence of	:	**Assistant Engineer (Ward No.02),** BBMP, Bangalore.
		(b) **Mr. Yashash,** Engineer M/s. Civil Aim Consultants and Engineers, Bangalore.

PMC Report

Item No.	Description of the Item	Unit	Qnty	Comments / observations
1	Demolishing brick work manually/ by mechanical means including stacking of serviceable material and disposal of unserviceable material to the	Cum	56.83	Work done up to the billed quantity and Quality is satisfactory
2	Demolishing stone rubble masonry manually/ by mechanical means including stacking of serviceable material and disposal of unserviceable material to the appropriate	Cum	25.04	Work done up to the billed quantity and Quality is satisfactory
3	Dismantling stone slab flooring laid in cement mortar including tacking of serviceable material and disposal of unserviceable material to the appropriate	Sqm	69.50	Work done up to the billed quantity and Quality is satisfactory
4	Demolishing R.C.C. work manually/ by mechanical means including stacking of steel bars and disposal of unserviceable material to the appropriate	Cum	12.04	Work done up to the billed quantity and Quality is satisfactory

A.E.E

For CIVIL AIM CONSULTANTS & ENGINEERS

Authorised Signatory

No. 01, Satvika Nilaya, Opp. Widia Poorna Prajna School,
Ramaiah Layout, Nagasandra, Bangalore - 560 073.
Ph: 9591618639, GSTIN: 29CNWPD9510K1ZB, Email: civilaimconsultants@gmail.com

5	Earth work in surface excavation by mechanical means for lowering & leveling the ground for all works other than foundation in all kinds of soils	Cum	304.98	Work done up to the billed quantity and Quality is satisfactory
6	Providing and laying in position plain cement concrete for levelling course for all works in foundation. The granite/trap/basalt crushed graded coarse aggregates and	Cum	149.11	Work done up to the billed quantity and Quality is satisfactory
7	Providing and laying in Reinforced cement concrete for all Basement & surface level works, return walls, retaining walls, sunken floors etc. The granite/trap/basalt crushed	Cum	13.45	Work done up to the billed quantity and Quality is satisfactory
8	Providing and laying heavy duty cobble stones 60mm thick interlock pavers, using cement and course sand for	Sqm	766.71	Work done up to the billed quantity and Quality is satisfactory
9	Providing and fixing pre cast solid cement concrete kerb stones made out of M20 with top and bottom width 114 and 165 mm respectively, 400mm high and 450mm in length	Nos	135.00	Work done up to the billed quantity and Quality is satisfactory
10	Painting two coats after filling the surface with synthetic enamel paint in all shades on new plastered concrete surfaces.	Sqm	21.25	Work done up to the billed quantity and Quality is satisfactory
11	Providing and laying Polished Granite stone flooring in required design and patterns, in linear as well as curvilinear portions of the building all	Sqm	21.81	Work done up to the billed quantity and Quality is satisfactory

A.E.E

For CIVIL AIM CONSULTANTS & ENGINEERS

Authorised Signatory

12	Providing and fixing hand rail of approved size by welding etc. to steel ladder railing, balcony railing, staircase railing and similar works, including	Kgs	6615.01	Work done up to the billed quantity and Quality is satisfactory
13	Providing and constructing load bearing wall with Solid Concrete blocks of size 400x150x200mm having block density more than 1800kg/m3 and minimum compressive strength of 4.00	Sqm	45.50	Work done up to the billed quantity and Quality is satisfactory
14	Providing 20 mm cement plaster of mix :1:4 (1 cement: 4 fine sand) to brick/stone masonary including rounding off corners wherever required smooth	Sqm	90.99	Work done up to the billed quantity and Quality is satisfactory
15	Finishing walls with water proofing cement paint of required shade :New work (Two coats applied @ 4.84 kg/10 m^2) to give an even shade after thoroughly brooming the	Sqm	90.99	Work done up to the billed quantity and Quality is satisfactory
16	Providing & fixing corrugated G.S. sheet roofing including vertical / curved surface fixed with polymer coated J or L hooks, bolts and nuts 8 mm	Sqm	16.96	Work done up to the billed quantity and Quality is satisfactory
17	Providing and fixing Steel work in built up tubular (round, square or rectangular hollow tubes etc.) trusses etc., including cutting, hoisting, fixing in position and applying a priming	Kg	53.66	Work done up to the billed quantity and Quality is satisfactory
18	Providing and fixing 1mm thick M.S. sheet door with frame of 40x40x6 mm angle iron and 3 mm M.S. gusset plates at the junctions and corners, all necessary fittings complete,	Sqm	2.84	Work done up to the billed quantity and Quality is satisfactory

A.E.E

For CIVIL AIM CONSULTANTS & ENGINEERS

Authorised Signatory